



(様式2)

双葉地方水道企業団 帰還・移住等環境整備事業計画 令和5年度進捗状況報告

省庁名 厚生労働省

令和6年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	基金 ／ 単年度	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間流 用 (国費)	執行額 (契約額の 国費相当 額)	執行差額 (国費相当 額)	事業の進捗状況		
2	(2)	-	20	-	1	地下水水源に 対する住民の 不安解消事業	中川原水 源地、寺 下水源 地、富岡 第一水源 地、富岡 第二水源 地、小山 浄水場	組合	双葉 地方 水道 企業 団	直接	完了	単年度	42,552	27	~	27	25			0	27年12月、工事発注。28年3月、完成。	
																	26			0		
																	27	28,368		17,733		10,635
																	28			0		
																	29			0		
																	30			0		
																	R1			0		
																	R2			0		
																	R3			0		
																	R4			0		
																	R5			0		
																	累計	28,368	0	17,733		10,635
																	3	(2)	-	20		-
26			0																			
27	24,048		20,016	4,032																		
28	24,048		19,872	4,176																		
29			0																			
30			0																			
R1			0																			
R2			0																			
R3			0																			
R4			0																			
R5			0																			
累計	48,096	0	39,888	8,208																		
4	(2)	-	20	-	3	双葉町中野地 区復興産業拠 点への水道管 整備事業	双葉町 (渋川~ 中野)	組合	双葉 地方 水道 企業 団	直接	完了	単年度	484,165	28	~	R3					25	
																	26			0		
																	27			0		
																	28	8,360		7,272	1,088	
																	29	148,960		127,828	21,132	
																	30	110,386		110,073	313	
																	R1	34,948		33,768	1,180	
																	R2			0		
																	R3	20,122		15,510	4,612	
																	R4			0		
																	R5			0		
																	累計	322,776	0	294,451	28,325	
																	5	(2)	-	20	-	4
26			0																			
27			0																			
28			0																			
29	37,740		31,133	6,607																		
30	179,227		174,967	4,260																		
R1	284,914		284,914	0																		
R2	360,091		353,407	6,684																		
R3	0		▲ 12,814	12,814																		
R4			0																			
R5			0																			
累計	861,972	0	831,607	30,365																		

(様式2)

双葉地方水道企業団 帰還・移住等環境整備事業計画 令和5年度進捗状況報告

省庁名 厚生労働省

令和6年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	基金 ／ 単年 度	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間流 用 (国費)	執行額 (契約額の 国費相当 額)	執行差額 (国費相当 額)	事業の進捗状況					
	25	26	27	28	29																30	R1	R2	R3	R4
6	◆	(2)	-	20	-	4	-	1	小滝平浄水場 場内整備事業	小滝平浄 水場	組合	双葉 地方 水道 企業 団	直接	完了	単年度	132,744	29	~	R3	25			0	29年6月、委託発注。30年3月、完了。 30年11月、工事発注。31年3月、完了。 30年11月、工事発注。2年5月、完了。 30年11月、工事発注。3年10月、完了。	
																				26			0		
																				27			0		
																				28			0		
																				29	2,340		2,340		0
																				30	2,012		1,952		60
																				R1	52,747		52,747		0
																				R2	49,095		47,733		1,362
																				R3	0		▲ 1,326		1,326
																				R4					0
																				R5					0
																				累計	106,194	0	103,446		2,748
7		(2)	-	20	-	5	-	檜葉町下繁岡 地区産業再生 エリアへの水 道管整備事業	檜葉町 (上繁岡、 下繁岡)	組合	双葉 地方 水道 企業 団	直接	完了	単年度	124,329	29	~	30	25			0	29年6月、委託発注。29年11月、工事発注。30年3月、完了。 30年9月、工事発注。31年1月、完成。		
																			26			0			
																			27			0			
																			28			0			
																			29	53,712		50,213		3,499	
																			30	29,174		27,222		1,952	
																			R1					0	
																			R2					0	
																			R3					0	
																			R4					0	
																			R5					0	
																			累計	82,886	0	77,435		5,451	
8		(2)	-	20	-	6	-	双葉町特定復 興再生拠点区 域水道管整備 事業	双葉町内	組合	双葉 地方 水道 企業 団	直接	完了	単年度	550,221	30	~	R3	25			0	30年6月、委託発注。31年3月、完了。 1年8月、工事発注。2年3月、完了。 2年6月、工事発注。3年2月、完了。 3年9月、工事発注。4年2月、完成。		
																			26			0			
																			27			0			
																			28			0			
																			29			0			
																			30	22,958		15,616		7,342	
																			R1	139,751		130,702		9,049	
																			R2	164,279		153,739		10,540	
																			R3	39,825		28,401		11,424	
																			R4					0	
																			R5					0	
																			累計	366,813	0	328,458		38,355	
9		(2)	-	20	-	7	-	特定復興再生 拠点区域への 送・配水施設 整備事業	檜葉町、 大熊町、 双葉町	組合	双葉 地方 水道 企業 団	直接	完了	単年度	225,977	30	~	30	25			0	30年9月、工事発注。31年3月、完成。		
																			26			0			
																			27			0			
																			28			0			
																			29			0			
																			30	150,651		148,320		2,331	
																			R1					0	
																			R2					0	
																			R3					0	
																			R4					0	
																			R5					0	
																			累計	150,651	0	148,320		2,331	

(様式2)

双葉地方水道企業団 帰還・移住等環境整備事業計画 令和5年度進捗状況報告

省庁名 厚生労働省

令和6年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	基金 ／ 単年度	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間流 用 (国費)	執行額 (契約額の 国費相当 額)	執行差額 (国費相当 額)	事業の進捗状況
10	(2)	-	20	-	8	広野駅東側開 発地区(第2 期)内水道管 整備事業	広野町 (下北迫)	組合	双葉 地方 水道 企業 団	直接	完了	単年度	56,987	30	25				0	30年11月、委託発注。31年3月、完了。 1年8月、工事発注。2年1月委託発注。2年3月、完了。 4年11月、工事発注。5年3月、完了。
															26				0	
															27				0	
															28				0	
															29				0	
															30	1,420		1,368	52	
															R1	12,818		12,745	73	
															R2				0	
															R3	23,752		23,752	0	
															R4				0	
															R5				0	
															累計	37,990	0	37,865	125	
															11	(2)	-	20	-	
26				0																
27				0																
28				0																
29				0																
30				0																
R1	23,206		23,206	0																
R2	77,407		77,407	0																
R3				0																
R4				0																
R5	70,046		70,046	0																
累計	170,659	0	170,659	0																
12	(2)	-	20	-	10	大熊町下野上 地区水道管整 備事業	大熊町 (下野上 ほか)	組合	双葉 地方 水道 企業 団	直接	継続	基金	557,239	R2						25
															26				0	
															27				0	
															28				0	
															29				0	
															30				0	
															R1				0	
															R2	371,492		371,492	0	
															R3				0	
															R4				0	
															R5				0	
															累計	371,492	0	371,492	0	
															13	(2)	-	20	-	11
26				0																
27				0																
28				0																
29				0																
30				0																
R1				0																
R2	5,316		4,854	462																
R3	21,127		21,127	0																
R4	3,309		2,213	1,096																
R5				0																
累計	29,752	0	28,194	1,558																

(様式2)

双葉地方水道企業団 帰還・移住等環境整備事業計画 令和5年度進捗状況報告

省庁名 厚生労働省

令和6年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	基金 / 単年度	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間流 用 (国費)	執行額 (契約額の 国費相当 額)	執行差額 (国費相当 額)	事業の進捗状況															
14	(2)	-	20	-	12	広野町東町 産業団地水道 管整備事業	広野町 (下北迫)	組合	双葉 地方 水道 企業 団	直接	完了	単年度	31,735	R3 ~ R4	25				0																
															26				0																
															27				0																
															28				0																
															29				0																
															30				0																
															R1				0																
															R2				0																
															R3	1,870		1,796	74	3年12月、委託発注。4年3月、完了。															
															R4	19,286		17,277	2,009	4年7月、工事発注。5年3月、完成。															
															R5				0																
															累計	21,156	0	19,073	2,083																
															15	(2)	-	20	-	13	大熊町西工業 団地水道管整 備事業	大熊町 (大川原)	組合	双葉 地方 水道 企業 団	直接	継続	単年度	161,433	R3 ~ R5	25				0	
																														26				0	
27				0																															
28				0																															
29				0																															
30				0																															
R1				0																															
R2				0																															
R3	4,686		4,686	0	3年12月、委託発注。4年3月、完了。																														
R4	72,566		21,265	51,301	4年4月、委託発注。5年3月、完了。																														
R5	30,369		30,369	0	5年4月、委託発注。																														
累計	107,621	0	56,320	51,301																															
(注)													うち県 交付分	各年度 別合計																25	0	0	0	0	
	26	0	0	0	0																														
	27	0	0	0	0																														
	28	0	0	0	0																														
	29	0	0	0	0																														
	30	0	0	0	0																														
	R1	0	0	0	0																														
	R2	0	0	0	0																														
	R3	0	0	0	0																														
	R4	0	0	0	0																														
	R5	0	0	0	0																														
	累計	0	0	0	0																														
															県交付分 計				0	0	0	0													
															うち市町 村 交付分	各年度 別合計	25	0	0	0	0														
	26	0	0	0	0																														
	27	52,416	0	37,749	14,667																														
	28	32,408	0	27,144	5,264																														
	29	242,752	0	211,514	31,238																														
	30	495,828	0	479,518	16,310																														
	R1	548,384	0	538,082	10,302																														
	R2	1,027,680	0	1,008,632	19,048																														
	R3	111,382	0	81,132	30,250																														
	R4	95,161	0	40,755	54,406																														
	R5	100,415	0	100,415	0																														
															市町村交付分 計				2,706,426	0	2,524,941	181,485													
												県・市町村交付分 合計				2,706,426	0	2,524,941	181,485																